

Summary of Events Required for PC-9 Licensing

J. L. Zalar 2/22/01

ID	Task Name	Start	Finish	1999				2000				2001				2002			
				Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
1	Define PC-9 Performance Parameters	3/16/99	3/16/99																
2	Design Precision Matrix	3/17/99	5/31/00																
3	PC-9 Funding MOA Signed	1/3/00	11/10/00																
4	1Q & M1EGR Adequate for Oil Devel.	5/15/00	5/15/00																
5	Finalize Base Oil Selections for Prec. Mtx	5/31/00	5/31/00																
6	Finalize Additive Selections for Prec. Mtx.	1/6/00	6/30/00																
7	Base Oils Recd. by Additive Companies	7/3/00	9/20/00																
8	Blend Matrix Oils > TMC > Labs	9/21/00	11/27/00																
9	Final Acceptance of New Engine Tests	12/5/00	12/5/00																
10	PC-9 Matrix Testing *	3/6/01	7/6/01																
11	PC-9 Demonstration Oil is Validated	4/24/01	4/24/01																
12	Precision Matrix Data Analysis	7/9/01	7/20/01																
13	HDEOCP Post Matrix Test Acceptance	7/23/01	8/21/01																
14	ACC Registrations Allowed	8/22/01	9/18/01																
15	Finalize Pass/Fail Criteria (Sub B Mtg)	8/22/01	11/2/01																
16	New Product Development	11/5/01	11/4/02																
17	API Licensing Allowed	11/5/02	11/5/02																

* Last 1Q Stand